

2015 Capital Improvement Plan Project for Street, Drainage and Waterline Improvements

March 2017 Project Update:

The contractor is nearing completion of the waterline installation in the Hoya Lane area of the project. The waterline work is scheduled to be complete within the next month. The northern section of the project including Teakwood, Timber Rose, Sumac and Golden Rod has been completed by the waterline contractor and all services are now served by the new infrastructure.

The street contractor will mobilize next week to begin base repairs and preparing for the curb installation on the northern phase of the project. One change order has been approved by Council and the scope of work of this change order will be underway within the next week to address additional roadway stabilization in several areas.

The contractors schedule for completion remains to be June 2017, weather permitting. The contract completion date for the project is September 6, 2017 for all work.

