

2015 Capital Improvement Plan Project for Street, Drainage and Waterline Improvements

October 10, 2016 Project Update:

The intersection of Forest Waters Circle near the ponds at the Club of Garden Ridge remains closed as crews install drainage infrastructure and concrete paving. This intersection should be reopened in early November, weather permitting. Waterline installation continues within the project area as well as replacing the existing culverts crossing Osage, Golden Rod and Fairview Circle.

The street contractor has begun the layout of the curb on Fairview Circle and has sawed several of the driveways back to the edge of the proposed curb. Trenching for the curbing installation should begin within the next two weeks and continue along the project route. As soon as the curbing is complete the contractor will begin work on paving and driveway connections. Once the paving is complete the mailboxes will be relocated as required and topsoil will be placed along the project route.

The project is currently 2-3 weeks behind schedule due to rain delays. We anticipate construction to progress quickly once the street contractor has mobilized and begins construction to finalize the project.

